THE GLEN AT GOOSE ROCKS 9 LOT RESIDENTIAL SUBDIVISION KENNEBUNKPORT, MAINE 04046

Project Site Round Swamps Bro Clough Cem Cook Rocus Ro Cook Rocus Rocus Rocus Ro Cook Rocus

LOCATION MAP

SCAIF: 1" = 3.00

OWNER:

K.J. TRUDO PROPERTIES, LLC 20 APPLE BLOSSOM LANE KENNEBUNKPORT, MAINE 04046

CIVIL ENGINEERING & PERMITTING:



541 US ROUTE ONE, SUITE 21 FREEPORT, MAINE 04032


WETLAND DELINEATION:

LONGVIEW PARTNERS, LLC.

6 SECOND STREET BUXTON, MAINE 04093

LAND SURVEYOR:





PLAN VIEW

SCALE | "= | 50'

ISSUED FOR FINAL SUBDIVISION JANUARY 8, 2024

SHEET INDEX:

1 OF 22	COVER SHEET
1 OF 22	COVER SHEE

1 OF 1 BOUNDARY SURVEY

2 OF 22 EXISTING CONDITIONS PLAN

1 OF 1 SUBDIVISION PLA

3 OF 22 OVERALL DEVELOPMENT PLAN

4 OF 22 SITE INFRASTRUCTURE PLAN

5 OF 22 LOT DEVELOPMENT PLAN I

6 OF 22 NATURAL RESOURCES IMPACT PLAN

7 OF 22 PLAN & PROFILE ROADWAY 1

8 OF 22 PLAN & PROFILE ROADWAY 2

9 OF 22 EROSION & SEDIMENT CONTROL NOTES

10 OF 22 EROSION & SEDIMENT CONTROL DETAILS

11 OF 22 SITE CIVIL DETAILS

12 OF 22 STORMWATER BMP DETAILS I

13 OF 22 STORMWATER BMP DETAILS II

14 OF 22 LOT: 1 STORMWATER TREATMENT PLAN

15 OF 22 LOT: 2 STORMWATER TREATMENT PLAN

16 OF 22 LOT: 3 STORMWATER TREATMENT PLAN

17 OF 22 LOT: 4 STORMWATER TREATMENT PLAN

18 OF 22 LOT: 5 STORMWATER TREATMENT PLAN


19 OF 22 LOT: 6 STORMWATER TREATMENT PLAN


20 OF 22 LOT: 7 STORMWATER TREATMENT PLAN

21 OF 22 LOT: 8 STORMWATER TREATMENT PLAN

22 OF 22 LOT: 9 STORMWATER TREATMENT PLAN

FOR PERMITTING ONLY NOT FOR CONSTRUCTION








OCTOBER 26, 2022 PROJECT NO. SCALE:

2021-113 1" = 100' CAD FILE: 2021-113 SURVEYED BOUNDARY.dwg SHEET






FEMA MAPPING AND BASE FLOOD PLANE NOTES:

PLAN NOTES:

- 1. THE BASIS OF BEARING FOR THIS PLAN IS MAINE STATE PLANE COORDINATE SYSTEM WEST ZONE, NAD83, U.S. SURVEY FEET (ME83-WF).
- CONTOURS AND ELEVATIONS SHOWN REFER TO NAVD88 DATUM.
- THIS PROPERTY SHOWN HEREON IS LOCATED IN FEMA FLOOD ZONE "C", AREA OF MINIMAL FLOODING, AS WELL AS ZONE "B", AREA BETWEEN 100-YEAR FLOOD AND 500-YEAR FLOOD, AS SOWN ON FEMA FIRM 230 170 0001 B, EFFECTIVE DATE: APRIL 18, 1983.
- THIS PLAN IS A COMPOSITE OF PROPERTY BOUNDARY INFORMATION PER A SURVEY WORKSHEET PREPARED BY ANDREW BRADFORD, PLS, MAINE OFFICE OF GIS AERIAL PHOTOGRAPH & 2' TOPOGRAPHIC CONTOURS AND SUBMETER GPS LOCATION OF WETLAND BOUNDARIES & OTHER SITE FEATURES AS DEPICTED BY LONGVIEW PARTNERS, LLC.
- WETLAND DELINEATION PERFORMED BY: LONGVIEW PARTNERS LLC. BUXTON, MAINE.



Н	1/8/2024	ISSUED FOR FINAL SUBDIVISION REVIEW
G	10/27/2023	REVISED PER ARMY CORPS
F	07/14/2023	REVISED FOR MDEP
Е	04/19/2023	REVISED PER COMMENT
D	2/20/2023	ISSUED FOR PUBLIC HEARING
С	2/8/2023	REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT
В	10/26/2022	ISSUED FOR PRELIMINARY SUBDIVISION REVIEW
Α	9/10/2022	ISSUED TO FOR MDEP STORMWATER PERMIT
REV	DATE	DESCRIPTION
		REVISIONS

OF THE	THE GLEN AT
Second Marin	GOOSE ROCKS
JASON A. STATE	EXISTING CONDITION
7 No. 12661 8 7 = 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	PLAN
A CONAL	KJ TRUDO PROPERTIES, LLC
AU/1/1/8/2024	20 APPLE BLOSSOM LANE

HE GLEN AT OOSE ROCKS ING CONDITIONS PLAN

KENNEBUNKPORT, MAINE 04046

ZONING SUMMARY

DRAWN: ZWG DESIGNED: JAV CHECKED: APP

Atlantic Resource Consultants 541 US Route One Freeport, ME 04032 Tel: 207.869.9050

PROVIDED

N/A

N/A

> 200'

20 FT.

15 FT.

15 FT.

35'

PROVIDED

130,680 S.F

N/A

200'

20 FT.

15 FT.

15 FT.

35 F.T.

GOOD, TIMOTHY H & WENDY


PARCEL 15-1-1A

MILLER, BARRY M & STACY

PARCEL 16-1-1C

> 130,680 S.F.

DATE: OCTOBER 2023 SCALE: 1"=100' JOB NO. 21-059 FILE NAME: SHEET: C-100



NOTES

1. THE PROJECT SITE IS COMPRISED OF THE FOLLOWING LOT:

KJ TRUDO PROPERTIES, LLC 18632 / 387

2. TOTAL AREA OF PARCEL ...

4. THE PROPERTY IS LOCATED IN A FARM AND FOREST ZONE

- 4.1. MIN LOT SIZE: 130,680 SF.
- 4.2. MIN LOT WIDTH: 200'
- 4.3. MIN STREET FRONTAGE: 200'
- 4.4. MIN FRONT SETBACK: 20' 4.5. MIN SIDE SETBACK: 15'
- 4.6. MIN REAR SETBACK: 15' 4.7. MAX BUILDING HEIGHT: 35'
- 4.8. MAX BUILDING COVERAGE: 10%

THE DIMENSIONAL REQUIREMENTS SHOWN HEREON SHALL BE VERIFIED WITH THE CODE OFFICER PRIOR TO ANY REGULATED ADDITIONS OR CHANGES.

- 5. THIS SURVEY EXCEPTS CHAPTER 90, PART 2, OF THE MAINE BOARD OF LICENSURE FOR PROFESSIONAL LAND SURVEYORS RULES AS ALLOWED.
- BEARINGS ARE GRID NORTH AND REFER TO THE MAINE STATE PLANE COORDINATE SYSTEM WEST ZONE, NAD83, U.S. SURVEY FEET (ME83-WF).
- 6. A PORTION OF THE PROPERTY SHOWN HEREON IS LOCATED IN FEMA FLOOD ZONE "B" AS NOTED AND SHOWN WITH THE REMAINDER IN ZONE "C", AREA OF MINIMAL FLOODING AS SOWN ON FEMA FIRM PANEL 2301700001B, EFFECTIVE DATE: APRIL 18, 1983.
- 7. WETLAND BOUNDARIES DEPICTED ON THIS PLAN WERE DELINEATED BY LONGVIEW PARTNERSHIP LLC, IN APRIL OF 2021.

REFERENCES

- 1. DEED AND PLAN BOOK REFERENCES SHOWN HEREON REFER TO DOCUMENTS FOUND IN THE YORK COUNTY, ME REGISTRY OF DEEDS
- 2. RELEVANT PRECEDENT CHAIN OF TITLE FOR ALL DEED REFERENCES SHOWN HEREON SHALL BE CONSIDERED TO BE A PART OF SAID REFERENCES.
- 3 ROD WIDTH USED FOR GOOSE ROCKS ROAD WAS TAKEN FROM RECORDS FOUND IN THE TOWN OF KENNEBUNKPORT ROAD BOOK.
- 4. "STANDARD BOUNDARY SURVEY FOR DANIEL HIGGINS", BY: ECCO ENGINEERING, EDMUND C. COOPER, ME PLS 747 DATED: JUNE 14,1990, PLAN BK 193 PG 41 YCRD
- "LAND OF PAUL PHILLIP MURPHY" BY: ANDREW E. BRADFORD, ME PLS 2010, DATED DECEMBER 2007, NOT RECORDED.



BOUNDARY LINE AND CURVE TABLE			EASEMENT	ASEMENT LINE AND CURVE TABLE MDEP LINE AND CURVE TABLE			MDEP LINE AND CURVE TABLE			MDEP LINE AND CURVE TABLE									
Line #/Curve #	Length	Bearing/Delta	Radius	Line #/Curve #	Length	Bearing/Delta	Radius	Line #/Curve #	Length	Bearing/Delta	Radius	Line #/Curve #	Length	Bearing/Delta	Radius	Line #/Curve #	Length	Bearing/Delta	Radius
B1	45.94	S50° 49' 22"E		E1	144.69	S45° 31' 27"W		M1	300.48	N27° 12' 35"W		M26	142.06	S62° 47' 25"W		M52	62.29	N82° 30' 19"W	
B2	53.21	S57° 10' 05"E		E2	80.00	S44° 28' 33"E		M2	70.01	S62° 47' 25"W		M27	175.03	N13° 45' 40"W		M53	31.77	N77° 28' 35"W	
В3	24.22	S62° 21' 10"E		E3	119.83	N45° 31' 27"E		М3	93.57	S27° 12' 35"E		M28	70.01	N76° 14' 20"E		M54	70.01	N46° 25' 41"E	
B4	39.47	S52° 43' 00"E		E8	113.13	S73° 01' 26"W		M4	93.53	S62° 47' 25"W		M29	175.03	S13° 45' 40"E		M55	70.11	N47° 56' 21"W	
B5	26.79	S58° 00' 29"E		E9	80.00	N16° 58' 34"W		M5	49.32	S27° 12' 35"E		M30	70.01	S76° 14' 20"W		M56	208.03	S46° 25' 42"W	
В6	98.45	S54° 56' 42"E		E10	39.41	N73° 01' 26"E		М6	70.01	S62° 47' 25"W		M31	70.08	S34° 17' 42"W		M57	20.87	S43° 27' 56"E	
В7	84.89	S54° 42' 42"E		E11	111.30	N34° 10' 01"E		M7	49.32	N27° 12' 35"W		M32	154.83	S19° 56' 23"E		MC1	167.95	40° 05' 37"	240.01
В8	36.88	S58° 20' 41"W		E12	80.00	N55° 49' 59"W		М8	49.71	N67° 18' 12"W		M33	81.42	N45° 49' 26"E		MC2	118.96	40° 05' 37"	170.00
ROADWAY	I INF A	ND CURVE 1	ARIF	E13	51.98	S34° 10' 01"W		М9	5.58	S12° 45' 59"E		M34	52.70	N26° 06' 12"W		мс3	50.61	41° 24' 49"	70.01
				E14	45.50	N42° 13' 27"W		M10	20.58	S33° 45' 44"E		M35	35.32	N4° 40' 35"E		MC4	55.99	13° 39' 00"	235.00
Line #/Curve #		Bearing/Delta	Radius	E15	44.63	N42° 13' 27"W		M11	77.01	S54° 14' 39"E		M36	15.41	N21° 23' 17"E		MC5	30.56	24° 58' 36"	70.10
RC1	195.93	40° 05' 37"	280.00	E16	232.76	S61° 07' 24"W		M12	56.14	S46° 42' 52"W		M37	246.38	S70° 04' 23"E		MC6	17.08	13° 58' 49"	70.01
RC2	122.32	25° 01' 49"	280.00	E17	229.98	S61° 07' 24"W		M13	122.84	S44° 32' 57"W		M38	78.51	S43° 34' 18"E		MC7	8.38	6° 51' 20"	70.01
RC3	31.70	60° 32' 27"	30.00	E18	126.20	N47° 56' 20"W		M14	92.60	S85° 57' 46"W		M39	40.00	N46° 25' 42"E		MC8	73.70	60° 18' 48"	70.01
RC4	162.90	301° 04' 54"	31.00	E19	80.00	S42° 03' 40"W		M15	114.69	S44° 32' 57"W		M40	117.42	S43° 34' 18"E		MC9	14.21	11° 37' 46"	70.01
RC5	31.70	60° 32' 27"	30.00	E20	122.16	S47° 56' 20"E		M16	178.07	S85° 57' 46"W		M41	15.01	N41° 17' 29"W		MC10	7.14	5° 50' 33"	70.01
RC6	21.34	4° 22' 03"	280.00	E21	85.00	N43° 34' 18"W		M17	216.31	S23° 07' 25"W		M42	35.14	S48° 38' 50"W		MC11	25.80	21° 06' 45"	70.01
RC7	31.70	60° 32' 27"	30.00	E22	80.00	N46° 25' 42"E		M18	194.91	S23° 07' 25"W		M44	14.40	S44° 21' 07"W					
RC8	162.90	301° 04' 54"	31.00	E23	70.66	S43° 34' 18"E		M19	186.65	N23° 07' 25"E		M45	25.91	S82° 34' 37"W					
RC9	31.69	60° 31' 18"	30.00	E24	79.98	N46° 25' 42"E		M20	182.59	N23° 07' 25"E		M46	47.65	S75° 43' 17"W					
RC10	15.71	60° 00' 00"	15.00	E25	86.16	N46° 25' 42"E		M21	121.50	N62° 47' 25"E		M47	17.65	S15° 24' 29"W					
RC11	15.71	60° 00' 00"	15.00	EC2	36.52	59° 44' 34"	35.03	M22	226.51	S84° 28' 59"E		M48	5.02	S41° 40' 34"W					
RC12	21.84	83° 25' 15"	15.00	EC3	67.80	59° 44' 34"	65.03	M23	120.39	S47° 42' 36"E		M49	30.33	S61° 55' 02"W					
RC13	21.52	82° 13' 01"	15.00			•		M24	116.83	S35° 01' 20"E		M50	9.63	S76° 18' 13"W					
RC14	15.71	60° 00' 00"	15.00					M25	95.07	N84° 28' 59"W		M51	5.11	N70° 52' 33"W					
RC15	15.71	60° 00' 00"	15.00							•	•					•			

		GROSS AREA	WETLANDS	EASEMENTS	NET AREA
LOT#		SF.	SF.	SF	SF.
LOT 1		161,838.54	20,548.93	10,580.67	130,708.94
LOT 2		186,723.19	45,998.68	9,987.94	130,736.57
LOT3		164,543.61	33,242.89	0.00	131,300.72
LOT 4		180,693.91	46,555.42	3,400.00	130,738.49
LOT 5		141,743.26	4,807.98	4,563.01	132,372.27
LOT 6		175,687.92	37,089.42	5,584.64	133,013.86
LOT 7		153,415.38	11,974.05	10,212.62	131,228.71
LOT8		187,428.56	46,108.54	10,630.90	130,689.12
LOT9		140,939.54	10,256.74	0.00	130,682.80
OPEN SPA	CE	284,443.10	52,850.04		231,593.06
	1 5.0%	OPEN SPACE			
	81.4%	UPLANDS			
MOOSE ROCKS ROADWAY		12,501.06			
		105,651.22			
TOTAL AR	EA	1,895,609.3	256,582.7	54,959.8	1,181,471.5

APPROVED BY
THE TOWN OF KENNEBUNKPORT
PLANNING BOARD

<u>LEGEND</u>

ATTEST:

PARCEL 16-1-1C

17131/0001

5/8" IR W/CAP SET

PATRICK W JOHNSON PLS 2408

STORMWATER EASEMENT

OPEN SPACE

FEMA FLOOD ZONE B

BUILDING WINDOW

REGISTER

GOOD, TIMOTHY H & WENDY

PARCEL 15-1-1A

10234/63

YORK ss REGISTRY OF DEEDS

RECEIVED ______ 20 ____ AT____H___M___M., AND

RECORDED IN BOOK _____PAGE ____

SHORELAND OVERLAY ZONE

MDEP NO DISTURBANCE BUFFER

DATE

FARM AND FOREST ZONE MIN LOT AI 130,680.00 TOTAL AREA 1,895,609 ROADWAY 284,341 REQUIRED OPEN SPACE 284,341 DEVELOPMENT AREA 1,326,927 NO. OF ALLOWED UNITS

SHEET


2021-113 SUBDIVISION PLAN R3.dwg

JANUARY 5, 2024

1" = 100'

PROJECT NO. SCALE:

2023-001





LEGEND

EXISTING	DESCRIPTION	PROPOSED
——————————————————————————————————————	BOUNDARY LINE/R.O.W. ABUTTER LINE/R.O.W. DEED LINE/ROW TIE LINE SETBACK EASEMENT BUFFER FLOODPLAIN FLOODWAY CENTERLINE MONUMENT IRON PIPE/ROD DRILLHOLE BUFFER PIN TEST PIT	•
	SOIL BOUNDARY BUILDING WETLANDS UPLAND EDGE WETLAND SIGN STREAM	
	EDGE PAVEMENT	
122120	TREELINE CONTOURS	
W	POTABLE WELL	(W)
——————————————————————————————————————	STORM DRAIN UNDERDRAIN CULVERT	——————————————————————————————————————
OHU	OVERHEAD	OHU
———UGU————	UTILITY UNDERGROUND UTILITY TRANSFORMER PAD	————UGU————
		Ш
- ○ -	UTILITY POLE GUY	-₩-
**************************************	EC. BLANKET FILTER BARRIER RIPRAP	FB——FB
	CHECK DAM	⇔
	INLET PROTECTION	

INDIVIDUAL LOT BUFFERS

		L	OT AREA TABLE		
		GROSS AREA	WETLANDS	EASEMENTS	NET AREA
LOT#		SF.	SF.	SF	SF.
LOT 1		161,838.54	20,548.93	10,580.67	130,708.
LOT 2		186,723.19	45,998.68	9,987.94	130,736.
LOT3		164,543.61	33,242.89	0.00	131,300.
LOT 4		180,693.91	46,555.42	3,400.00	130,738.
LOT 5		141,743.26	4,807.98	4,563.01	132,372.
LOT 6		175,687.92	37,089.42	5,584.64	133,013.
LOT7		153,415.38	11,974.05	10,212.62	131,228.
LOT8		187,428.56	46,108.54	10,630.90	130,689.
LOT9		140,939.54	10,256.74	0.00	130,682.
OPEN SI	PACE	284,443.10	52,850.04		231,593.
	15.0%	OPEN SPACE			
			41		

TOTAL AREA 1,895,609.3 256,582.7 54,959.8 1,181,471.

MOOSE ROCKS 12,501.06

OADWAY 105,651.22

Net Density Calculations: Town of Kennebunkport Total Area (sf) Reduction (%) Total Reduction Notes Total Lot Area (43.517 Acres) -1895600.52 - 15% for Roads and Parking 284340 100% 284340 b - land unavailable for building 100% - land within the 100 year Flood Zone 100% d.1 - other areas unsuitable - surface water 100% d.2 - other areas unsuitable - unstable soils 315857 315857 100% d.3 - other areas unsuitable - wetlands 12501 100% 12501 Moose Rocks Road - lands within Rights of Way or easements 100% - land in Resource Protection - wetland areas that have been filled previously 100% 612698 sf Total Reductions Total Remaining Net Density Land Available (sf) 1282902 sf 130680 Per Lot Net Density Unit Size (sf) Total Units Available (lots 9.82 Lots * see High Intensity Soil Survey prepared by Longview Partners, LLC

ZONING SUMMARY

CURRENT USE: UNDEVELOPED LAND

PROPOSED USE: SINGLE FAMILY DWELLING (DETACHED)

ZONE - FARM AND FOREST W/ SHORELAND ZONE OVERLAY (250' BUFFER)

APPLICABLE SPACE AND BULK REGULATIONS	MINIMUM	PROVIDED
LOT SIZE	130,680 S.F.	> 130,680
STREET FRONTAGE	N/A	N/A
FRONTAGE (CUL-DE-SAC)	N/A	N/A
LOT WIDTH	200'	> 200'
PRINCIPAL STRUCTURE:		
FRONT SETBACK	20 FT.	20 FT.
SIDE SETBACK	15 FT.	15 FT.
REAR SETBACK	15 FT.	15 FT.
	N 4 A V/IN 41 IN 4	PPOL/IDED

BUILDING HEIGHT

MILLER, BARRY M & STACY PARCEL 16-1-1C

GOOD, TIMOTHY H & WENDY PARCEL 15-1-1A

FEMA MAPPING AND BASE FLOOD PLANE NOTES: CURRENT FLOOD ZONES SHOWN DERIVED FROM EFFECTIVE FLOOD INSURANCE RATE MAP COMMUNITY PANEL NUMBER

230170 0001 B, DATED APRIL 18, 1983. PRELIMINARY FLOOD ZONE MAP DEPICTS PORTIONS OF THE PARCEL IN FLOOD ZONE DESIGNATION A, WITHOUT PROVIDED BASE FLOOD ELEVATION - SEE PANEL 23031C0461G.

3. BASE FLOOD ELEVATION FOR AFFECTED PROPOSED LOTS HAS BEEN DERIVED FROM CROSS SECTIONS AT 75' INTERVALS FROM

4. WETLAND DELINEATION PERFORMED BY: LONGVIEW PARTNERS LLC. BUXTON, MAINE.

PLAN NOTES:

1. THE BASIS OF BEARING FOR THIS PLAN IS MAINE STATE PLANE COORDINATE SYSTEM WEST ZONE, NAD83, U.S. SURVEY FEET (ME83-WF).

2. CONTOURS AND ELEVATIONS SHOWN REFER TO NAVD88 DATUM.

THIS PROPERTY SHOWN HEREON IS LOCATED IN FEMA FLOOD ZONE "C", AREA OF MINIMAL FLOODING, AS WELL AS ZONE "B", AREA BETWEEN 100-YEAR FLOOD AND 500-YEAR FLOOD, AS SOWN ON FEMA FIRM 230 170 0001 B, EFFECTIVE DATE: APRIL 18, 1983.

4. THIS PLAN IS A COMPOSITE OF PROPERTY BOUNDARY INFORMATION PER A SURVEY WORKSHEET PREPARED BY ANDREW BRADFORD, PLS, MAINE OFFICE OF GIS AERIAL PHOTOGRAPH & 2' TOPOGRAPHIC CONTOURS AND SUBMETER GPS LOCATION OF WETLAND BOUNDARIES & OTHER SITE FEATURES AS DEPICTED BY LONGVIEW PARTNERS, LLC.

5. WETLAND DELINEATION PERFORMED BY: LONGVIEW PARTNERS LLC. BUXTON, MAINE.

6. ALL HOUSES SHALL BE REQUIRED TO HAVE SPRINKLER SYSTEMS PER NFPA, CONFIRM WITH

H 1/8/2024 ISSUED FOR FINAL SUBDIVISION REVIEW G 10/27/2023 REVISED PER ARMY CORPS

F 07/14/2023 REVISED FOR MDEP

REV DATE DESCRIPTION

E 04/19/2023 REVISED PER COMMENT

D 2/20/2023 ISSUED FOR PUBLIC HEARING

C 2/8/2023 REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT

B 10/26/2022 ISSUED FOR PRELIMINARY SUBDIVISION REVIEW
A 9/10/2022 ISSUED TO FOR MDEP STORMWATER PERMIT

JASON A. VAFIADES No. 12661

THE GLEN AT GOOSE ROCKS OVERALL DEVELOPMENT PLAN

KJ TRUDO PROPERTIES, LLC

20 APPLE BLOSSOM LANE

KENNEBUNKPORT, MAINE 04046

SHEET: C-101

Atlantic Resource Consultants 541 US Route One Freeport, ME 04032

	Tel: 207.869.9050
DRAWN: ZWG	DATE: OCTOBER 2023
DESIGNED: JAV	SCALE: 1"=100'
CHECKED: JAV	JOB NO. 21-059
FILE NAME:	



BUFFER (TYP.)

1"=100'

PLAN NOTES:

ZONE, NAD83, U.S. SURVEY FEET (ME83-WF).

2. CONTOURS AND ELEVATIONS SHOWN REFER TO NAVD88 DATUM.

1. THE BASIS OF BEARING FOR THIS PLAN IS MAINE STATE PLANE COORDINATE SYSTEM WEST

3. THIS PROPERTY SHOWN HEREON IS LOCATED IN FEMA FLOOD ZONE "C", AREA OF MINIMAL FLOODING, AS WELL AS ZONE "B", AREA BETWEEN 100-YEAR FLOOD AND 500-YEAR FLOOD,

WORKSHEET PREPARED BY ANDREW BRADFORD, PLS, MAINE OFFICE OF GIS AERIAL


BOUNDARIES & OTHER SITE FEATURES AS DEPICTED BY LONGVIEW PARTNERS, LLC.


PHOTOGRAPH & 2' TOPOGRAPHIC CONTOURS AND SUBMETER GPS LOCATION OF WETLAND


AS SOWN ON FEMA FIRM 230 170 0001 B, EFFECTIVE DATE: APRIL 18, 1983.


4. THIS PLAN IS A COMPOSITE OF PROPERTY BOUNDARY INFORMATION PER A SURVEY


5. WETLAND DELINEATION PERFORMED BY: LONGVIEW PARTNERS LLC. BUXTON, MAINE.











A. SOIL EROSION AND SEDIMENT CONTROL NOTES

TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES INCLUDE THE USE OF STABILIZED CONSTRUCTION ENTRANCES, SILTATION FENCE, EROSION CONTROL MIX, STONE CHECK DAMS, HAY BALE BARRIERS, CATCH BASIN SEDIMENT COLLECTION BAGS, EROSION CONTROL BLANKET, AND TEMPORARY SEEDING AND MULCHING AS REQUIRED. PERMANENT DEVICES INCLUDE THE USE OF RIP RAP AT EXPOSED STORM DRAIN AND CULVERT INLETS AND OUTLETS, AND PERMANENT VEGETATION.

1. IT IS ANTICIPATED THAT CONSTRUCTION MAY BEGIN AS SOON AS POSSIBLE FOLLOWING RECEIPT OF NECESSARY PERMITS.

- 2. ALL SOIL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE MAINE EROSION & SEDIMENT CONTROL BMPS - MANUAL FOR DESIGNERS AND ENGINEERS (2016), OR AS CURRENTLY REVISED OR U.S. ENVIRONMENTAL PROTECTION AGENCY PUBLICATION 832/R-92-005 (SEPTEMBER, 1992) STORM WATER MANAGEMENT FOR CONSTRUCTION, CHAPTER 3, WHICHEVER IS MORE STRINGENT.
- 3. ANY ADDITIONAL EROSION AND SEDIMENTATION CONTROL DEEMED NECESSARY BY THE OWNER'S REPRESENTATIVE, DEPARTMENT OF ENVIRONMENTAL PROTECTION (DEP) PERSONNEL AND/OR MUNICIPAL OFFICIALS SHALL BE INSTALLED BY THE CONTRACTOR.
- 4. THE CONTRACTOR IS RESPONSIBLE FOR ALL FINES RESULTING FROM EROSION OR SEDIMENTATION FROM THE SITE TO SURROUNDING PROPERTIES, WATER BODIES,
- 5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REPAIR/ REPLACEMENT/ MAINTENANCE OF ALL EROSION CONTROL MEASURES UNTIL ALL DISTURBED AREAS ARE STABILIZED TO THE SATISFACTION OF THE ABOVE PERSONNEL. DESCRIPTIONS OF ACCEPTABLE PERMANENT STABILIZATION FOR VARIOUS COVER TYPES
- a. FOR SEEDED AREAS, PERMANENT STABILIZATION MEANS A 90% COVER OF THE DISTURBED AREA WITH MATURE, HEALTHY PLANTS WITH NO EVIDENCE OF WASHING OR RILLING OF THE TOPSOIL.
- b. FOR SODDED AREAS, PERMANENT STABILIZATION MEANS THE COMPLETE BINDING OF THE SOD ROOTS INTO THE UNDERLYING SOIL WITH NO SLUMPING OF
- c. FOR MULCHED AREAS, PERMANENT MULCHING MEANS TOTAL COVERAGE OF THE EXPOSED AREA WITH AN APPROVED MULCH MATERIAL. EROSION CONTROL
- MIX MAY BE USED AS MULCH FOR PERMANENT STABILIZATION ACCORDING TO THE APPROVED APPLICATION RATES AND LIMITATIONS. d. FOR AREAS STABILIZED WITH RIP RAP, PERMANENT STABILIZATION MEANS THAT SLOPES STABILIZED WITH RIP RAP HAVE AN APPROPRIATE BACKING OF A
- WELL-GRADED GRAVEL OR APPROVED GEOTEXTILE TO PREVENT SOIL MOVEMENT FROM BEHIND THE RIP RAP. STONE MUST BE SIZED APPROPRIATELY.

e. PAVED AREAS: FOR PAVED AREAS, PERMANENT STABILIZATION MEANS THE PLACEMENT OF THE COMPACTED GRAVEL SUBBASE IS COMPLETED

f. FOR OPEN CHANNELS, PERMANENT STABILIZATION MEANS THE CHANNEL IS STABILIZED WITH MATURE VEGETATION AT LEAST THREE INCHES IN HEIGHT, WITH WELL-GRADED RIP RAP, OR WITH ANOTHER NON-EROSIVE LINING CAPABLE OF WITHSTANDING THE ANTICIPATED FLOW VELOCITIES AND FLOW DEPTHS WITHOUT RELIANCE ON CHECK DAMS TO SLOW FLOW. THERE MUST BE NO EVIDENCE OF SLUMPING OF THE LINING, UNDERCUTTING OF THE BANKS, OR DOWN

B. <u>EROSION AND SEDIMENTATION CONTROL MEASURES</u>

CUTTING OF THE CHANNEL

- 1. PRIOR TO THE BEGINNING OF CONSTRUCTION, THE TEMPORARY SILT FENCE SHALL BE INSTALLED AS SHOWN ON THE PLANS OR AS DIRECTED BY THE OWNER'S REPRESENTATIVE, OR ENGINEER. SILT FENCE SHALL BE INSTALLED ALONG THE DOWNGRADIENT SIDE OF CONSTRUCTION WORK AREAS, WITH LOCATIONS BEING ADJUSTED ALONG WITH THE CONSTRUCTION PHASING AREAS. THE CONTRACTOR MAY USE EROSION MIX IN PLACE OF SINGLE SILT FENCE BARRIER. IN AREAS WHERE THE GRADE IS STEEPER THAN 8% SILT FENCE AND EROSION CONTROL MIX SHOULD BE USED.
- 2. THE SILT FENCE SHALL BE INSTALLED PER THE DETAIL PROVIDED IN THE PLAN SET AND INSPECTED IMMEDIATELY AFTER EACH RAINFALL, AND AT LEAST WEEKLY IN THE ABSENCE OF SIGNIFICANT RAINFALL. ANY REQUIRED REPAIRS WILL BE MADE IMMEDIATELY. SEDIMENT DEPOSITS SHALL BE PERIODICALLY REMOVED FROM THE UPSTREAM SIDE OF THE SILT BARRIERS. THIS SEDIMENT WILL BE SPREAD AND STABILIZED IN AREAS OF THE SITE NOT SUBJECT TO EROSION. THE CONTRACTOR SHALL MAKE REPAIRS IMMEDIATELY IF THERE ARE ANY SIGNS OF EROSION OR SEDIMENTATION BELOW THE FENCE LINE. IF SUCH EROSION IS OBSERVED, THE CONTRACTOR SHALL TAKE PROACTIVE ACTION TO IDENTIFY THE CAUSE OF THE EROSION AND TAKE ACTION TO AVOID ITS REOCCURRENCE. PROPER PLACEMENT OF STAKES AND KEYING THE BOTTOM OF THE FABRIC INTO THE GROUND IS CRITICAL TO THE FENCE'S EFFECTIVENESS. IF THERE ARE SIGNS OF UNDERCUTTING AT THE CENTER OR THE EDGES, OR IMPOUNDING OF LARGE VOLUMES OF WATER BEHIND THE FENCE, THE BARRIER SHALL BE REPLACED WITH A STONE CHECK DAM AND MEASURES TAKEN TO AVOID THE CONCENTRATION OF FLOWS NOT INTENDED TO BE DIRECTED TO THE SILT FENCE. SILT FENCE SHALL BE REPLACED AS NECESSARY TO PROVIDE PROPER FILTERING ACTION.
- 3. TEMPORARY SEDIMENT SUMPS WILL PROVIDE SEDIMENTATION CONTROL FOR STORMWATER RUNOFF FROM DISTURBED AREAS DURING CONSTRUCTION UNTIL
- 4. A CONSTRUCTION ENTRANCE WILL BE CONSTRUCTED AT ALL ACCESS POINTS ONTO THE SITE TO PREVENT TRACKING OF SOIL ONTO ADJACENT LOCAL ROADS AND
- 5. SILT LOGS MAY BE INSTALLED IN LIEU OF STONE CHECK DAMS PROVIDED THE DEVICES ARE WELL ANCHORED, AND IF PRIOR APPROVAL IS RECEIVED FROM THE PROJECT ENGINEER.
- 6. SILTSACKS™ WILL BE UTILIZED IN CATCH BASINS IN OR NEAR WORK AREAS AT RISK FROM RECEIVING TRANSPORTED SEDIMENT
- 7. ALL CATCH BASINS AND FIELD INLETS, NEW OR EXISTING, THAT MAY RECEIVE RUNOFF FROM DISTURBED AREAS MUST BE PROTECTED DURING CONSTRUCTION.
- 8. REMOVAL OF SOD, TREES, BUSHES AND OTHER VEGETATION AND SOIL DISTURBANCE WILL BE KEPT TO A MINIMUM WHILE ALLOWING PROPER SITE DEVELOPMENT.
- 9. GRUBBINGS AND ANY UNUSABLE TOPSOIL SHALL BE STRIPPED AND REMOVED FROM THE PROJECT SITE AND DISPOSED OF IN AN APPROVED MANNER.
- 10. ANY SUITABLE TOPSOIL WILL BE STRIPPED AND STOCKPILED FOR REUSE IN FINAL GRADING. TOPSOIL WILL BE STOCKPILED IN A MANNER SUCH THAT NATURAL DRAINAGE IS NOT OBSTRUCTED AND NO OFF-SITE SEDIMENT DAMAGE WILL RESULT. IF A STOCKPILE IS NECESSARY, THE SIDE SLOPES OF THE TOPSOIL STOCKPILE WILL NOT EXCEED 2:1. TOPSOIL STOCKPILES WILL BE TEMPORARILY SEEDED WITH AROOSTOOK RYE, ANNUAL OR PERENNIAL RYE GRASS WITHIN 7 DAYS OF FORMATION, OR TEMPORARILY MULCHED IF SEEDING CANNOT BE DONE WITHIN THE RECOMMENDED SEEDING DATES.
- 11. TEMPORARY DIVERSION BERMS AND DRAINAGE SWALES SHALL BE CONSTRUCTED AS NECESSARY TO PREVENT OFF-SITE DRAINAGE FROM ENTERING THE WORK
- 12. TEMPORARY STABILIZATION SHALL BE CONSTRUCTED WITHIN 7 DAYS OF INITIAL DISTURBANCE OF SOILS, PRIOR TO ANY RAIN EVENT, AND PRIOR TO ANY WORK SHUT DOWN LASTING MORE THAN ONE DAY. TEMPORARY STABILIZATION INCLUDES SEED, MULCH, OR OTHER NON-ERODABLE COVER.
- 13. TEMPORARY SEEDING SPECIFICATIONS: WHERE SEEDBED HAS BEEN COMPACTED BY CONSTRUCTION OPERATIONS, LOOSEN SOIL TO A DEPTH OF 2 INCHES BEFORE APPLYING FERTILIZER, LIME, AND SEED. APPLY LIMESTONE AT A RATE OF 3 TONS PER ACRE (138 LB. PER 1,000 SQUARE FEET) AND 10-10-10 (N-P205-K20) FERTILIZER AT A RATE OF 600 LBS PER ACRE (13.8 LB. PER 1,000 SQUARE FEET). UNIFORMLY APPLY SEED AT THE RECOMMENDED SEEDING RATES AND DATES, APPLY HAY OR STRAW MULCH AT A RATE OF 2 TONS PER ACRES. AND ANCHOR AS NECESSARY. RECOMMENDED TEMPORARY SEEDING DATES AND APPLICATION RATES ARE AS FOLLOWS:

AROOSTOOK RYE: RECOMMENDED SEEDING DATES: 8/15 -10/1

- APPLICATION RATE: 112 LBS/ACRE
- ANNUAL RYE GRASS: RECOMMENDED SEEDING DATES: 4/1 7/1
- APPLICATION RATE: 40 LBS/ACRE PERENNIAL RYE GRASS: RECOMMENDED SEEDING DATES: 8/15 - 9/15

APPLICATION RATE: 40 LBS/ACRE

- 14. PERMANENT SEEDING SPECIFICATION. IF A LANDSCAPE PLAN HAS BEEN PREPARED FOR THE PROJECT, SOIL PREPARATION AND SEED SPECIFICATIONS OF THAT PLAN SHALL SUPERSEDE THESE GENERAL PERMANENT SEEDING REQUIREMENTS. IT IS RECOMMENDED THAT PERMANENT SEEDING BE COMPLETED BETWEEN APRIL 1 AND JUNE 15 OF EACH YEAR. LATE SEASON SEEDING MAY BE DONE BETWEEN AUGUST 15 AND SEPTEMBER 15. AREAS NOT SEEDED OR WHICH DO NOT OBTAIN A SATISFACTORY GROWTH BY OCTOBER 1SHALL BE SEEDED WITH AROOSTOOK RYE OR MULCHED AT RATES PREVIOUSLY SPECIFIED. SEE WINTER CONDITIONS NOTES FOR SEEDING STABILIZATION AFTER NOVEMBER 1.
- a. APPLY TOPSOIL TO A MINIMUM DEPTH OF 4 INCHES. MIX TOPSOIL WITH THE SUBSOIL TO A MINIMUM DEPTH OF 6 INCHES.
- b. APPLY LIMESTONE AND FERTILIZER ACCORDING TO SOIL TESTS. IN LIEU OF SOIL TESTS, APPLY GROUND LIMESTONE AT A RATE OF 3 TONS PER ACRE (138 LB. PER 1,000 SQUARE FEET) AND GRANULAR, COMMERCIAL-GRADE, 10-10-10 (N-P2O5-K2O) FERTILIZER AT A RATE OF 800 LBS PER ACRE (18.4 LBS PER1,000
- c. UNIFORMLY APPLY SEED MIXTURE AT THE RECOMMENDED SEEDING RATES AND DATES, APPLY HAY OR STRAW MULCH AT A RATE OF 2 TONS PER ACRES, AND
- d. THE SEED MIXTURE FOR LAWN AND FILTRATION BASIN AREAS SHALL CONSIST OF SEEDS PROPORTIONED BY WEIGHT AS FOLLOWS:
 - 30% CREEPING RED FESCUE
- 50% KENTUCKY BLUEGRASS
- 20% ITALIAN/PERENNIAL RYE GRASS
- SEED MIXTURE SHALL CONSIST OF AT LEAST TWO VARIETIES OF EACH TYPE OF GRASS. WHEN USED IN A FILTER BASIN, STORMWATER SHALL NOT BE DIRECTED TO THE BASIN UNTIL THE GRASS IS ESTABLISHED.
- 15. MULCH ALL AREAS SEEDED SO THAT SOIL IS NOT VISIBLE THROUGH THE MULCH REGARDLESS OF THE APPLICATION RATE.

- 1. DITCH LININGS, STONE CHECK DAMS, AND RIP RAP INLET AND OUTLET PROTECTION SHALL BE INSTALLED WITHIN 48 HOURS OF COMPLETING THE GRADING OF THAT SECTION OF DITCH OR INSTALLATION OF CULVERT.
- 2. RIP RAP REQUIRED AT CULVERTS AND STORM DRAIN INLETS AND OUTLETS SHALL CONSIST OF FIELD STONE OR ROUGH UNHEWN QUARRY STONE OF APPROXIMATELY RECTANGULAR SHAPE.
- 3. EROSION CONTROL BLANKET SHALL BE INSTALLED ON ALL PERMANENT SLOPES STEEPER THAN 15%, IN THE BASE OF DITCHES NOT OTHERWISE PROTECTED, AND ANY DISTURBED AREAS WITHIN 100 FEET OF A PROTECTED NATURAL RESOURCE (E.G. WETLANDS AND WATER BODIES). EROSION CONTROL BLANKET SHALL BE INSTALLED IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS.
- 4. TEMPORARY CONTROL MEASURES, SUCH AS SILT FENCE, SHALL BE REMOVED WITHIN 30 DAYS AFTER PERMANENT STABILIZATION IS ATTAINED.

C. SPECIAL MEASURES FOR SUMMER CONSTRUCTION

- DURING DRY SUMMER CONDITIONS, THE CONTRACTOR SHALL:
- 1. IMPLEMENT A PROGRAM TO APPLY DUST CONTROL MEASURES ON A DAILY BASIS EXCEPT THOSE DAYS WHERE PRECIPITATION IS SUFFICIENT TO SUPPRESS DUST FORMATION. THIS PROGRAM SHALL EXTEND TO AND INCLUDE SWEEPING OF ADJACENT STREETS.
- 2. SPRAY ANY MULCHES WITH WATER AFTER ANCHORING TO DAMPEN THE SOIL AND ENCOURAGE EARLY GROWTH. SPRAYING MAY BE REQUIRED SEVERAL TIMES. TEMPORARY SEED MAY BE REQUIRED UNTIL THE LATE SUMMER SEEDING SEASON.
- 3. COVER STOCKPILES OF FINE-GRAINED MATERIALS, OR EXCAVATED SOILS WHICH ARE SUSCEPTIBLE TO EROSION TO PROTECT FROM THE INTENSE, SHORT-DURATION STORMS WHICH ARE MORE PREVALENT IN THE SUMMER MONTHS.
- 4. TAKE ADDITIONAL STEPS NEEDED, INCLUDING WATERING, OR COVERING EXCAVATED MATERIALS TO CONTROL FUGITIVE DUST EMISSIONS TO MINIMIZE REDUCTIONS IN VISIBILITY AND THE AIRBORNE DISBURSEMENT OF FINE-GRAINED SOILS. THIS IS PARTICULARLY IMPORTANT GIVEN THE POTENTIAL PRESENCE OF SOIL CONTAMINANTS, AND THEIR PROXIMITY ALONG THE ADJACENT STREETS AND PROPERTIES.
- 5. THESE MEASURES MAY ALSO BE REQUIRED IN THE SPRING AND FALL DURING THE DRIER PERIODS OF THESE SEASONS.

D. WINTER CONDITIONS

- 1. "WINTER CONSTRUCTION" IS CONSTRUCTION ACTIVITY PERFORMED DURING THE PERIOD FROM NOVEMBER 1ST THROUGH APRIL 15TH. IF AREAS WITHIN THE CONSTRUCTION ACTIVITY ARE NOT STABILIZED WITH TEMPORARY OR PERMANENT MEASURES OUTLINED ABOVE BY NOVEMBER 15TH, THEN THE SITE MUST BE PROTECTED WITH ADDITIONAL STABILIZATION MEASURES THAT ARE SPECIFIC TO WINTER CONDITIONS. NO MORE THAN ONE ACRE OF THE SITE MAY BE WITHOUT
- 2. SILT FENCE: IN LIEU OF PROVIDING THE 4" X 4" TRENCH, FOR FROZEN GROUND, STONY SOIL, THE PRESENCE OF LARGE ROOTS, OR OTHER PROHIBITIVE CONDITIONS, THE BOTTOM 8" TO 12" OF THE FABRIC MAY BE LAID ON EXISTING GRADE AND BACK FILLED WITH STONE ANCHORING MATERIAL, AS SHOWN ON THE
- 3. HAY MULCH SHALL BE APPLIED AT TWICE THE STANDARD TEMPORARY STABILIZATION RATE. AT THE END OF EACH CONSTRUCTION DAY, AREAS THAT HAVE BEEN BROUGHT TO FINAL GRADE MUST BE STABILIZED. MULCH MAY NOT BE SPREAD ON TOP OF SNOW.
- 4. AFTER NOVEMBER 1ST OR THE FIRST KILLING FROST FOR THE REGION AND BEFORE SNOW FALL, ALL EXPOSED AND DISTURBED AREAS NOT TO UNDERGO FURTHER DISTURBANCE ARE TO HAVE DORMANT SEEDING. THE DORMANT SEEDING METHOD: PREPARE THE SEEDBED, LIME AND FERTILIZE, APPLY THE SELECTED PERMANENT SEED MIXTURE AT DOUBLE THE REGULAR SEEDING RATE, AND MULCH AND ANCHOR. DORMANT SEEDINGS NEED TO BE ANCHORED EXTREMELY WELL ON SLOPES, DITCH BASES AND AREAS OF CONCENTRATED FLOWS. DORMANT SEEDING REQUIRES INSPECTION AND RESEEDING AS NEEDED IN THE SPRING. ALL AREAS WHERE COVER IS INADEQUATE MUST BE IMMEDIATELY RESEEDED AND MULCHED AS SOON AS POSSIBLE.
- 5. ALL VEGETATED DITCH LINES THAT HAVE NOT BEEN STABILIZED BY NOVEMBER 1ST, OR WILL BE WORKED DURING THE WINTER CONSTRUCTION PERIOD, MUST BE STABILIZED WITH AN APPROPRIATE STONE LINING BACKED BY AN APPROPRIATE GRAVEL BED OR GEOTEXTILE UNLESS SPECIFICALLY RELEASED FROM THIS STANDARD BY THE MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION.
- 6. MULCH NETTING MUST BE USED TO ANCHOR MULCH ON ALL SLOPES GREATER THAN 8% UNLESS EROSION CONTROL BLANKETS OR EROSION CONTROL MIX IS BEING USED ON THESE SLOPES.

E. HOUSEKEEPING

- 1. SPILL PREVENTION. CONTROLS MUST BE USED TO PREVENT POLLUTANTS FROM CONSTRUCTION AND WASTE MATERIALS STORED ON-SITE, INCLUDING STORAGE PRACTICES TO MINIMIZE EXPOSURE OF THE MATERIALS TO STORM WATER, AND APPROPRIATE SPILL PREVENTION, CONTAINMENT, AND RESPONSE PLANNING AND
- 2. GROUNDWATER PROTECTION. DURING CONSTRUCTION, LIQUID PETROLEUM PRODUCTS AND OTHER HAZARDOUS MATERIALS WITH THE POTENTIAL TO CONTAMINATE GROUNDWATER MAY NOT BE STORED OR HANDLED IN AREAS OF THE SITE DRAINING TO AN INFILTRATION AREA. AN INFILTRATION AREA" IS ANY AREA OF THE SITE THAT BY DESIGN OR AS A RESULT OF SOILS, TOPOGRAPHY AND OTHER RELEVANT FACTORS, ACCUMULATES RUNOFF THAT INFILTRATES INTO THE SOIL. DIKES, BERMS, SUMPS, AND OTHER FORMS OF SECONDARY CONTAINMENT THAT PREVENT DISCHARGE TO GROUNDWATER MAY BE USED TO ISOLATE PORTIONS OF THE SITE FOR THE PURPOSES OF STORAGE AND HANDLING OF THESE MATERIALS.
- 3. FUGITIVE SEDIMENT AND DUST. ACTIONS MUST BE TAKEN TO ENSURE THAT ACTIVITIES DO NOT RESULT IN NOTICEABLE EROSION OF SOILS OR FUGITIVE DUST. EMISSIONS DURING OR AFTER CONSTRUCTION. OIL MAY NOT BE USED FOR DUST CONTROL.
- 4. DEBRIS AND OTHER MATERIAL. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORM WATER, MUST BE PREVENTED FROM BECOMING A POLLUTANT SOURCE.
- 5. COMPLY WITH ALL LOCAL AND STATE REGULATIONS FOR THE REMOVAL AND DISPOSAL OF CONSTRUCTION DEBRIS AND WASTE.
- 6. TRENCH OR FOUNDATION DE-WATERING. THE COLLECTED WATER REMOVED FROM THE PONDED AREA, EITHER THROUGH GRAVITY OR PUMPING, MUST BE SPREAD THROUGH NATURAL WOODED BUFFERS OR REMOVED AREAS THAT ARE SPECIFICALLY DESIGNATED TO COLLECT THE MAXIMUM AMOUNT OF SEDIMENT POSSIBLE, LIKE A COFFER DAM SEDIMENTATION BASIN. AVOID ALLOWING THE WATER TO FLOW OVER DISTURBED AREAS OF THE SITE.
- 7. NON-STORMWATER DISCHARGES. IDENTIFY AND PREVENT CONTAMINATION BY NON-STORWATER DISCHARGES. WHERE ALLOWED NON-STORWATER DISCHARGES EXIST, THEY MUST BE IDENTIFIED AND STEPS SHOULD BE TAKEN TO ENSURE THE IMPLEMENTATION OF APPROPRIATE POLLUTION PREVENTION MEASURES FOR THE NON-STORMWATER COMPONENT(S) OF THE DISCHARGE.

F. INSPECTION AND MAINTENANCE

- 1. INSPECT DISTURBED AND IMPERVIOUS AREAS, EROSION AND STORM WATER CONTROL MEASURES, AREAS USED FOR STORAGE THAT ARE EXPOSED TO PRECIPITATION, AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE AT LEAST ONCE A WEEK AND BEFORE AND AFTER A STORM EVENT, PRIOR TO COMPLETION OF PERMANENT STABILIZATION. A PERSON WITH KNOWLEDGE OF EROSION AND STORM WATER CONTROLS, INCLUDING THE STANDARDS IN THE MAINE CONSTRUCTION GENERAL PERMIT AND ANY DEP OR MUNICIPAL COMPANION DOCUMENTS, MUST CONDUCT THE INSPECTION. THIS PERSON MUST BE IDENTIFIED IN THE INSPECTION LOG. IF BEST MANAGEMENT PRACTICES (BMPS) NEED TO BE MODIFIED OF IF ADDITIONAL BMPS ARE NECESSARY, IMPLEMENTATION MUST BE COMPLETED WITHIN 7 CALENDAR DAYS AND PRIOR TO ANY STORM EVENT (RAINFALL). ALL MEASURES MUST BE MAINTAINED IN EFFECTIVE OPERATING CONDITION UNTIL AREAS ARE PERMANENTLY STABILIZED
- 2. AN INSPECTION AND MAINTENANCE LOG MUST BE KEPT SUMMARIZING THE SCOPE OF THE INSPECTION, NAME AND QUALIFICATIONS OF THE PERSON PERFORMING THE INSPECTION, DATE, AND MAJOR OBSERVATIONS RELATING TO OPERATION OF EROSION AND SEDIMENTATION CONTROLS AND POLLUTION PREVENTION

3. INSPECTION OF THE PROJECT WORK SITE SHALL INCLUDE:

- a. IDENTIFICATION OF PROPER EROSION CONTROL MEASURE INSTALLATION IN ACCORDANCE WITH THE EROSION CONTROL DETAIL SHEET.
- b. DETERMINE WHETHER EACH EROSION CONTROL MEASURE IS PROPERLY OPERATING. IF NOT, IDENTIFY DAMAGE TO THE CONTROL DEVICE AND DETERMINE
- c. IDENTIFY AREAS WHICH APPEAR VULNERABLE TO EROSION AND DETERMINE ADDITIONAL EROSION CONTROL MEASURES WHICH SHOULD BE USED TO IMPROVE CONDITIONS.
- d. INSPECT AREAS OF RECENT SEEDING TO DETERMINE PERCENT CATCH OF GRASS. A MINIMUM CATCH OF 90 PERCENT IS REQUIRED PRIOR TO REMOVAL OF
- EROSION CONTROL MEASURES. 4. IF INSPECTION OF THE SITE INDICATES A CHANGE SHOULD BE MADE TO THE EROSION CONTROL PLAN, TO EITHER IMPROVE EFFECTIVENESS OR CORRECT A
- SITE-SPECIFIC DEFICIENCY, THE INSPECTOR SHALL IMMEDIATELY IMPLEMENT THE CORRECTIVE MEASURE AND NOTIFY THE OWNER OF THE CHANGE. 5. ALL CERTIFICATIONS, INSPECTION FORMS, AND WRITTEN REPORTS PREPARED BY THE INSPECTOR(S) SHALL BE FILED WITH THE OWNER, AND THE PERMIT FILE CONTAINED ON THE PROJECT SITE. ALL WRITTEN CERTIFICATIONS, INSPECTION FORMS, AND WRITTEN REPORTS MUST BE FILED WITHIN ONE (1) WEEK OF THE
- INSPECTION DATE. 6. THE PERMITTEE SHALL RETAIN COPIES OF THE ESC PLAN AND ANY FORMS, SUBMISSIONS, REPORTS, OR OTHER MATERIALS REQUIRED BY THE GENERAL PERMIT

FOR A PERIOD OF AT LEAST THREE YEARS FROM THE COMPLETION OF PERMANENT STABILIZATION.

7. THE CONTRACTOR HAS SOLE RESPONSIBILITY FOR COMPLYING WITH THE EROSION/SEDIMENT CONTROL REPORT, INCLUDING CONTROL OF FUGITIVE DUST, AND SHALL BE RESPONSIBLE FOR ANY MONETARY PENALTIES RESULTING FROM FAILURE TO COMPLY WITH THESE STANDARDS

C. CONSTRUCTION SCHEDULE & SEQUENCE

(TIMELINES ARE APPROXIMATE AND WILL BE DEPENDENT ON WEATHER AND SITE CONDITIONS).

- 1. PRE-CONSTRUCTION CONFERENCE: PRIOR TO ANY CONSTRUCTION AT THE SITE, REPRESENTATIVES OF THE CONTRACTOR, THE ARCHITECT, THE OWNER, AND THE SITE DESIGN ENGINEER SHALL MEET TO DISCUSS THE SCHEDULING OF THE SITE CONSTRUCTION AND THE DESIGNATION OF THE RESPONSIBLE PARTIES FOR IMPLEMENTING THE PLAN. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SCHEDULING THE MEETING. PRIOR TO THE MEETING, THE CONTRACTOR WILL PREPARE A DETAILED SCHEDULE AND A MARKED-UP SITE PLAN INDICATING AREAS AND COMPONENTS OF THE WORK AND KEY DATES SHOWING DATE OF DISTURBANCE AND COMPLETION OF THE WORK. THE CONTRACTOR SHALL CONDUCT A MEETING WITH EMPLOYEES AND SUB-CONTRACTORS TO REVIEW THE EROSION CONTROL PLAN, THE CONSTRUCTION TECHNIQUES WHICH WILL BE EMPLOYED TO IMPLEMENT THE PLAN AND PROVIDE A LIST OF ATTENDEES AND ITEMS DISCUSSED AT THE MEETING TO THE OWNER. THREE COPIES OF THE SCHEDULE, THE CONTRACTOR'S MEETING MINUTES, AND MARKED-UP SITE PLAN SHALL BE PROVIDED TO THE OWNER.
- 2. THE FOLLOWING CONSTRUCTION SEQUENCE SHALL BE REQUIRED TO INSURE THE EFFECTIVENESS OF THE EROSION AND SEDIMENTATION CONTROL MEASURES IS OPTIMIZED.
- a. INSTALL SAFETY AND CONSTRUCTION FENCE TO SECURE THE SITE FOR DEMOLITION.
- b. INSTALL ALL PERIMETER SILTATION FENCE AND EROSION CONTROL BARRIERS. PARTICULAR ATTENTION SHALL BE PAID TO AREAS UPSTREAM OF PROTECTED NATURAL RESOURCES. SIGNS SHALL BE ERECTED PERIODICALLY ALONG THESE PERIMETER BARRIERS INDICATING THAT THE DOWNSTREAM AREAS ARE OFF LIMITS TO ALL CONSTRUCTION ACTIVITIES.
- c. INSTALL CONSTRUCTION ENTRANCES.
- d. MAINTAIN EXISTING PAVED AREAS FOR LAYDOWN AND ACCESS DURING INITIAL CONSTRUCTION ACTIVITIES.
- e. CONSTRUCT ACTIVITIES ON THE SITE TO OPTIMIZE THE HANDLING OF MATERIALS AND RESTRICT THE DENUDED AREAS TO THE TIME STIPULATED.
- f. CONSTRUCT STABILIZED PADS FOR FOUNDATION AND BUILDING CONSTRUCTION.
- g. MAINTAIN STABILIZED SITE ACCESS AND WORKING AREAS DURING BUILDING CONSTRUCTION.

h. INSTALL STORWATER BMP'S

- REMOVE EXISTING PAVEMENT AND INSTALL NEW PAVEMENT BASE GRAVEL MATERIALS TO RAISE THE SITE TO THE DESIGN SUBGRADE ELEVATION.
- install binder pavement.
- k. LANDSCAPE (LOAM AND SEED).
- INSTALL SURFACE PAVEMENTS.
- m. INSTALL STRIPING, SIGNAGE, AND MISCELLANEOUS SITE IMPROVEMENTS.
- n. REVIEW AND PUNCH THE SITE. REMOVE ANY TEMPORARY EROSION CONTROL MEASURES.
- 3. THE CONTRACTOR MUST MAINTAIN AN ACCURATE SET OF RECORD DRAWINGS INDICATING THE DATE WHEN AN AREA IS FIRST DENUDED, THE DATE OF TEMPORARY STABILIZATION, AND THE DATE OF FINAL STABILIZATION. ON OCTOBER 1 OF ANY CALENDAR YEAR, THE CONTRACTOR SHALL SUBMIT A DETAILED PLAN FOR STABILIZING THE SITE FOR THE WINTER AND A DESCRIPTION OF WHAT ACTIVITIES ARE PLANNED DURING THE WINTER.

FOR PERMITTING ONLY NOT FOR CONSTRUCTION

H 1/8/2024 ISSUED FOR FINAL SUBDIVISION REVIEW G 10/27/2023 REVISED PER ARMY CORPS F 07/14/2023 REVISED FOR MDEP E 04/19/2023 REVISED PER COMMENT D 2/20/2023 ISSUED FOR PUBLIC HEARING C 2/8/2023 REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT B 10/26/2022 ISSUED FOR PRELIMINARY SUBDIVISION REVIEW A 9/10/2022 ISSUED TO FOR MDEP STORMWATER PERMIT

JASON A. VAFIADES No. 12661 (9MAL 1/8/2024

THE GLEN AT GOOSE ROCKS **EROSION & SEDIMENTATION**

CONTROL NOTES KJ TRUDO PROPERTIES, LLC 20 APPLE BLOSSOM LANE

KENNEBUNKPORT, MAINE 04046

541 US Route One Freeport, ME 04032 Tel: 207.869.9050 PRAWN: ZWG DATE: OCTOBER 2023 SCALE: NA

Atlantic Resource Consultants


DESIGNED: JAV CHECKED: JAV JOB NO. 22-008 ILE NAME:


SHEET: C-300

REVISIONS

EV DATE DESCRIPTION

S:\21-059 Trudo Kennebunkport Subdivision\Drawings\21-059 DETAILS.dwg





— 4" VERTICAL FACE

ANCHORING DETAIL

1. BALES SHALL BE PLACED IN A ROW WITH ENDS TIGHTLY ABUTTING THE ADJACENT BALES.

6. A SILT SACK IS ALSO REQUIRED WHEN HAY BALES ARE USED FOR INLET PROTECTION.

3. BALES SHALL BE SECURELY ANCHORED IN PLACE BY STAKES OR RE-BARS DRIVEN THROUGH THE BALES. THE FIRST STAKE IN EACH BALE SHALL BE ANGLED TOWARD PREVIOUSLY LAID BALE TO

4. INSPECTION SHALL BE FREQUENT AND REPAIR OR REPLACEMENT SHALL BE MADE PROMPTLY AS

5. BALES SHALL BE REMOVED WHEN THEY HAVE SERVED THEIR USEFULNESS SO AS NOT TO BLOCK OR

EMBEDDING DETAIL

ANGLE FIRST STAKE TOWARD

CONSTRUCTION SPECIFICATIONS

FORCE BALES TOGETHER.

IMPEDE STORM FLOW OR DRAINAGE.

2. EACH BALE SHALL BE EMBEDDED IN THE SOIL A MINIMUM OF 4".

PREVIOUSLY LAID BALE

DIRECTION OF FLOW

BINDING TWINE SHALL BE LAID PARALLEL TO **GROUND SURFACE**

2'-0" EXTENSION OF SILT

FENCE IN FRONT OF HAY

BALE WHERE APPLICABLE

WIRE OR NYLON BOUND BALES PLACED ON

HOLDING HOSE IN PLACE

FLOW FROM

DISCHARGE HOSE

- OPENING

UP TO 4"


HOSE


DISCHARGE


ACCOMMODATE


RE-BARS, STEEL PICKETS OR 2"X2" STAKES 1 1/2' TO


2' IN GROUND.














Atlantic Resource Consultants

541 US Route One

Freeport, ME 04032





THE GLEN AT
GOOSE ROCKS
ROSION & SEDIMENTATIO
CONTROL DETAILS


PRAWN: ZWG DESIGNED: JAV CHECKED: JAV


Tel: 207.869.9050 DATE: OCTOBER 2023 CONTROL DETAILS SCALE: N.T.S. JOB NO. 22-008 K.J. TRUDO PROPERTIES, LLC ILE NAME: 20 APPLE BLOSSOM LANE SHEET: C-301 KENNEBUNKPORT, MAINE 04046


S:\21-059 Trudo Kennebunkport Subdivision\Drawings\21-059 DETAILS.dwg





















FOR PERMITTING ONLY NOT FOR CONSTRUCTION

	4/0/0004		OF MAIN	THE GLEN AT	Atlar	ntic Resource Consultants 541 US Route One		
О	1/8/2024	ISSUED FOR FINAL SUBDIVISION REVIEW REVISED PER ARMY CORPS	1000 00 MI	GOOSE ROCKS		Freeport, ME 04032		
G	10/27/2023		E 8 JASON A. 8 E					
F	07/14/2023	REVISED FOR MDEP	= ★ % VAFIADES % ★ =	CITE CIVII	'((Tel: 207.869.9050		
E	04/19/2023	REVISED PER COMMENT	= 70% No. 12661 80 =	SITE CIVIL		101: 201:000:000		
D	2/20/2023	ISSUED FOR PUBLIC HEARING		DETAILS	DRAWN: ZWG	DATE: OCTOBER 2023		
С	2/8/2023	REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT	CENSE OF CONTRACTOR		DESIGNED: JAV	SCALE: N.T.S.		
В	10/26/2022	ISSUED FOR PRELIMINARY SUBDIVISION REVIEW	////A/OWALES		CHECKED: JAV	JOB NO. 22-008		
Α	9/10/2022	ISSUED TO FOR MDEP STORMWATER PERMIT	Al'Mirin'	K.J. TRUDO PROPERTIES, LLC		00B NO. 22 000		
REV	DATE	DESCRIPTION	(1/8/2024	20 APPLE BLOSOM LANE	FILE NAME:			
REVISIONS			/	KENNEBUNKPORT, MAINE 04046	SHEET: C-302			



BIORETENTION CELL - BF-1

1" = 20'

Table 7.1.3 - Loamy Coarse Table 7.1.2 - Sandy Loam to Fine Sandy Loam Specifications Sand Specifications % Passing by % Passing by Seive # Weight 75-95 No. 10 85-100 No. 4 60-90 No. 200 70-100 No. 10 35-85 No. 60 15-40 No. 40 No. 200 20-70 No. 200 8-15

200 (clay size)

<2.0

200 (clay size)

BIORETENTION AND UNDERDRAINED FILTER NOTES

BE A 30 MIL IMPERMEABLE LINER.

- 1. FILTER SOIL MATERIAL FOR UNDERDRAINED SOIL FILTERS AND BIORETENTION AREAS SHALL COMPRISE A SILTY SAND OR SOIL MIXTURE COMBINED WITH AN ORGANIC SOIL AMENDMENT MATERIAL TO 20%-25% BY VOLUME. THE RESULTING MIXTURE SHALL HAVE BETWEEN 8% AND 12% PASSING THE #200 SEIVE, AND A CLAY CONTENT OF LESS THAN
- A. FILTER SOIL MATERIAL SHALL BE PLACED IN 12-INCH LIFTS USING LGP EQUIPMENT OR BY HAND. LGP EQUIPMENT SHALL EXERT A GROUND PRESSURE OF LESS THAN 5 PSI, AS STATED IN THE EQUIPMENT SPECIFICATION FROM THE MANUFACTURER. MATERIAL SHALL BE GRADED TO PROVIDE AN EVEN SURFACE, SEEDED AND COVERED WITH EROSION CONTROL BLANKET.
- B. UNDERDRAIN GRAVELS SHALL MEET THE SPECIFICATION REQUIREMENTS GIVE IN MDOT SPECIFICATION 703.22.
- C. SOIL FILTER MEDIA SHALL NOT BE INSTALLED UNTIL ALL UPSTREAM CONTRIBUTING AREAS HAVE BEEN FULLY STABILIZED.


 2. IMPERMEABLE LINERS FOR BIORETENTION CELLS, AND UNDERDRAINED FILTERS SHALL

AS CONSTRUCTION OVERSIGHT AS BIORETENTION CELL, UNDREDRAINED FILTER CONSTRUCTION NOTES


THE APPLICANT WILL RETAIN THE SERVICES OF A PROFESSIONAL ENGINEER TO INSPECT THE CONSTRUCTION AND STABILIZATION OF ALL STORMWATER MANAGEMENT STRUCTURES. IF NECESSARY, THE INSPECTING ENGINEER WILL INTERPRET THE CONSTRUCTION PLANS FOR THE CONTRACTOR. ONCE ALL STORMWATER MANAGEMENT STRUCTURES ARE CONSTRUCTED AND STABILIZED, THE INSPECTING ENGINEER WILL NOTIFY THE DEPARTMENT IN WRITING WITHIN 30 DAYS TO STATE THAT THE BMP HAS BEEN COMPLETED. ACCOMPANYING THE ENGINEER'S NOTIFICATION MUST BE A LOG OF THE ENGINEER'S INSPECTIONS GIVING THE DATE OF EACH INSPECTION, THE TIME OF EACH INSPECTION, AND THE ITEMS INSPECTED ON EACH VISIT, AND INCLUDE ANY TESTING DATA OR SIEVE ANALYSIS DATA OF EVERY MINERAL SOIL AND SOIL MEDIA SPECIFIED IN THE PLANS AND USED ON SITE.

BASIC STANDARDS - EROSION CONTROL MEASURES


MINIMUM EROSION CONTROL MEASURES WILL NEED TO BE IMPLEMENTED AND THE APPLICANT WILL BE RESPONSIBLE TO MAINTAIN ALL COMPONENTS OF THE EROSION CONTROL PLAN UNTIL THE SITE IS FULLY STABILIZED. HOWEVER, BASED ON SITE AND WEATHER CONDITIONS DURING CONSTRUCTION, ADDITIONAL EROSION CONTROL MEASURES MAY NEED TO BE IMPLEMENTED. ALL AREAS OF INSTABILITY AND EROSION MUST BE REPAIRED IMMEDIATELY DURING CONSTRUCTION AND NEED TO BE MAINTAINED UNTIL THE SITE IS FULLY STABILIZED OR VEGETATION IS ESTABLISHED. A CONSTRUCTION LOG MUST BE MAINTAINED FOR THE EROSION AND SEDIMENTATION CONTROL INSPECTIONS AND MAINTENANCE




FOR PERMITTING ONLY NOT FOR CONSTRUCTION




PLAN VIEW
BIORETENTION CELL - BF-2
1" = 10'






			OF MAN	THE GLEN AT		Atlantic Resource Consultants 541 US Route One	
H	1/8/2024	ISSUED FOR FINAL SUBDIVISION REVIEW	:5000 00 KM	GOOSE ROCKS		Freeport, ME 04032	
G	10/27/2023	REVISED PER ARMY CORPS	E S JASON A. S =		Freeport, ME 04032		
F	07/14/2023	REVISED FOR MDEP	= ★ % VAFIADES % ★ =	CTODAWATED DAD	'((Tel: 207.869.9050	
Е	04/19/2023	REVISED PER COMMENT	= 0 No. 12661 80 =	STORMWATER BMP	101. 201.000.000		
D	2/20/2023	ISSUED FOR PUBLIC HEARING	-70° (/: 0° (/: 1)	DETAILS I	DRAWN: ZWG	DATE: OCTOBER 2023	
С	2/8/2023	REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT	CENSE OF CONTRACT OF THE PROPERTY OF THE PROPE		DESIGNED: JAV	SCALE: AS SHOWN	
В	10/26/2022	ISSUED FOR PRELIMINARY SUBDIVISION REVIEW	MALESTIN		CHECKED: JAV		
Α	9/10/2022	ISSUED TO FOR MDEP STORMWATER PERMIT	Al'Mirrin'	K.J. TRUDO PROPERTIES, LLC		30B NO. 22-000	
ΞV	DATE	DESCRIPTION	[1/8/2024	20 APPLE BLOSOM LANE	FILE NAME:		
		REVISIONS		KENNEBUNKPORT, MAINE 04046	SHEET: C-303	3	



<2.0

THE APPLICANT WILL RETAIN THE SERVICES OF A PROFESSIONAL ENGINEER TO INSPECT THE CONSTRUCTION AND STABILIZATION OF ALL STORMWATER MANAGEMENT STRUCTURES. IF NECESSARY, THE INSPECTING ENGINEER WILL INTERPRET THE POND'S CONSTRUCTION PLAN FOR THE CONTRACTOR. ONCE ALL STORMWATER MANAGEMENT STRUCTURES ARE CONSTRUCTED AND STABILIZED, THE INSPECTING ENGINEER WILL NOTIFY BOTH THE MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION AS WELL AS THE TOWN OF OLD ORCHARD BEACH IN WRITING WITHIN 30 DAYS TO STATE THAT THE POND HAS BEEN COMPLETED. ACCOMPANYING THE ENGINEER'S NOTIFICATION MUST BE A LOG OF THE ENGINEER'S INSPECTIONS GIVING THE DATE OF EACH INSPECTION, THE TIME OF EACH INSPECTION, AND THE ITEMS INSPECTED ON EACH VISIT, AND INCLUDE ANY TESTING DATA OR SIEVE ANALYSIS DATA OF EVERY MINERAL SOIL AND SOIL MEDIA SPECIFIED IN THE PLANS AND USED ON SITE.



PLAN VIEW BIORETENTION CELL - BF-3 1" = 10'




Table 7.1.2 - Sandy Loam to Fine Sandy Loam Specifications			Table 7.1.3 - Loamy Coarse	
			Sand Specifications	
Seive #	% Passing by	ssing by Seive #	% Passing by	
JCIVC #	Weight	Selve #		Weight
No. 4	75-95		No. 10	85-100
No. 10	60-90		No. 200	70-100
No. 40	35-85		No. 60	15-40
No. 200	20-70		No. 200	8-15
200 (clay size)	<2.0		200 (clay size)	<2.0

BIORETENTION CELL, UNDREDRAINED FILTER CONSTRUCTION NOTES


THE APPLICANT WILL RETAIN THE SERVICES OF A PROFESSIONAL ENGINEER TO INSPECT THE CONSTRUCTION AND STABILIZATION OF ALL STORMWATER MANAGEMENT STRUCTURES. IF NECESSARY, THE INSPECTING ENGINEER WILL INTERPRET THE CONSTRUCTION PLANS FOR THE CONTRACTOR. ONCE ALL STORMWATER MANAGEMENT STRUCTURES ARE CONSTRUCTED AND STABILIZED, THE INSPECTING ENGINEER WILL NOTIFY THE DEPARTMENT IN WRITING WITHIN 30 DAYS TO STATE THAT THE BMP HAS BEEN COMPLETED. ACCOMPANYING THE ENGINEER'S NOTIFICATION MUST BE A LOG OF THE ENGINEER'S INSPECTIONS GIVING THE DATE OF EACH INSPECTION, THE TIME OF EACH INSPECTION, AND THE ITEMS INSPECTED ON EACH VISIT, AND INCLUDE ANY TESTING DATA OR SIEVE ANALYSIS DATA OF EVERY MINERAL SOIL AND SOIL MEDIA SPECIFIED IN THE PLANS AND


BASIC STANDARDS - EROSION CONTROL MEASURES

MINIMUM EROSION CONTROL MEASURES WILL NEED TO BE IMPLEMENTED AND THE APPLICANT WILL BE RESPONSIBLE TO MAINTAIN ALL COMPONENTS OF THE EROSION CONTROL PLAN UNTIL THE SITE IS FULLY STABILIZED. HOWEVER, BASED ON SITE AND WEATHER CONDITIONS DURING CONSTRUCTION, ADDITIONAL EROSION CONTROL MEASURES MAY NEED TO BE IMPLEMENTED. ALL AREAS OF INSTABILITY AND EROSION MUST BE REPAIRED IMMEDIATELY DURING CONSTRUCTION AND NEED TO BE MAINTAINED UNTIL THE SITE IS FULLY STABILIZED OR VEGETATION IS ESTABLISHED. A CONSTRUCTION LOG MUST BE MAINTAINED FOR THE EROSION AND SEDIMENTATION CONTROL INSPECTIONS AND MAINTENANCE


BIORETENTION AND UNDERDRAINED FILTER NOTES


- 1. FILTER SOIL MATERIAL FOR UNDERDRAINED SOIL FILTERS AND BIORETENTION AREAS SHALL COMPRISE A SILTY SAND OR SOIL MIXTURE COMBINED WITH AN ORGANIC SOIL
- B. UNDERDRAIN GRAVELS SHALL MEET THE SPECIFICATION REQUIREMENTS GIVE IN MDOT
- C. SOIL FILTER MEDIA SHALL NOT BE INSTALLED UNTIL <u>ALL</u> UPSTREAM CONTRIBUTING AREAS HAVE BEEN FULLY STABILIZED.
- 2. IMPERMEABLE LINERS FOR BIORETENTION CELLS, AND UNDERDRAINED FILTERS SHALL BE A 30 MIL IMPERMEABLE LINER.





PLAN VIEW GRAVEL WETLAND- GW-1 1" = 20'





FOR PERMITTING ONLY NOT FOR CONSTRUCTION

Н	1/8/2024	ISSUED FOR FINAL SUBDIVISION REVIEW	OF MAN	THE GLEN AT GOOSE ROCKS	At	tlantic Resource Consultants 541 US Route One Freeport, ME 04032
G	10/27/2023 07/14/2023	REVISED PER ARMY CORPS REVISED FOR MDEP	JASON A.			•
E	04/19/2023	REVISED PER COMMENT	Tak vafiades sati	STORMWATER BMP		Tel: 207.869.9050
D	2/20/2023	ISSUED FOR PUBLIC HEARING		DETAILS II	DRAWN: ZWG	DATE: OCTOBER 2023
С	2/8/2023	REVISED PER MDEP AND TOWN OF KENNEBUNKPORT COMMENT	A CONSENSE	DETAILS II	DESIGNED: JAV	SCALE: AS SHOWN
В	10/26/2022	ISSUED FOR PRELIMINARY SUBDIVISION REVIEW	MY/AP/OWAL		CHECKED: JAV	JOB NO. 22-008
Α	9/10/2022	ISSUED TO FOR MDEP STORMWATER PERMIT	Al Myrin	K.J. TRUDO PROPERTIES, LLC	FILE NAME:	100B 110. 22 000
REV	DATE	DESCRIPTION	<i>f</i>	20 APPLE BLOSOM LANE	FILE INAIVIE.	
REVISIONS		1 /	KENNEBUNKPORT, MAINE 04046	SHEET: C-304		

AMENDMENT MATERIAL TO 20%-25% BY VOLUME. THE RESULTING MIXTURE SHALL HAVE BETWEEN 8% AND 12% PASSING THE #200 SEIVE, AND A CLAY CONTENT OF LESS THAN


- A. FILTER SOIL MATERIAL SHALL BE PLACED IN 12-INCH LIFTS USING LGP EQUIPMENT OR BY HAND. LGP EQUIPMENT SHALL EXERT A GROUND PRESSURE OF LESS THAN 5 PSI, AS STATED IN THE EQUIPMENT SPECIFICATION FROM THE MANUFACTURER. MATERIAL SHALL BE GRADED TO PROVIDE AN EVEN SURFACE, SEEDED AND COVERED WITH EROSION CONTROL BLANKET.
- SPECIFICATION 703.22.


GRAVEL WETLAND NOTES


USED ON SITE.


- 1. WETLAND SOIL: THE WETLAND SOIL SHALL HAVE A THICKNESS OF 8 INCHES MINIMUM AND SHOULD HAVE A LOW HYDRAULIC CONDUCTIVITY (0.1-0.01 FT/DAY). THIS SOIL CAN BE MANUFACTURED, USING COMPOST, SAND AND FINE SOILS, INTO A BLEND WITH MORE THAT 15% ORGANIC MATTER. IT SHOULD CONTAIN MORE THAN 15% SILT (PASSING THE #200 SIEVE); BUT WITH A CLAY SIZE PORTION THAT IS LESS THAN 2%.
- 2. CONSTRUCTION: THE SUBAREA DRAINING TO A CREATED WETLAND MUST BE COMPLETELY STABLE BEFORE RUNOFF IS DIRECTED TO THE BASIN TO PREVENT SEDIMENTATION OF THE DRAINAGE LAYER; OR ALL RUNOFF SHOULD BE RE-DIRECTED UNTIL CONSTRUCTION IS FINALIZED. THE VEGETATION WITHIN THE STRUCTURE IS EQUALLY IMPORTANT AND MUST BE WELL ESTABLISHED BEFORE IT CAN ACCEPT ANY RUNOFF. CONSTRUCTION SHOULD BE STARTED NO LATER THAN SEPTEMBER 1 OR EARLIER THAN JUNE 1; AND IF VEGETATION CANNOT BE ESTABLISHED BY THE END OF THE GROWING SEASON, CONSTRUCTION SHOULD BE DELAYED TO THE FOLLOWING YEAR. SEEDING OR STABILIZATION MUST OCCUR BY SEPTEMBER 15 IN PREPARATION FOR THE WINTER SEASON. OVERSITE: A GRAVEL WETLAND SHOULD ONLY BE CONSTRUCTED UNDER THE SUPERVISION FROM THE DESIGN ENGINEER.
- 3. PLANT GRAVEL WETLAND WITH WETLAND PLANTS INCLUDING REEDS(JUNCUS EFFUSUS), CATTAILS (TYPHA LATIFOLIA), AND BULRUSH
- (SCIRPUS) ALSO SEE LANDSCAPING PLAN FOR ADDITIONAL BASIN PLANTING REQUIREMENTS.


THE APPLICANT WILL RETAIN THE SERVICES OF A PROFESSIONAL ENGINEER TO INSPECT THE CONSTRUCTION AND STABILIZATION OF ALL STORMWATER MANAGEMENT STRUCTURES. IF NECESSARY, THE INSPECTING ENGINEER WILL INTERPRET THE POND'S CONSTRUCTION PLAN FOR THE CONTRACTOR. ONCE ALL STORMWATER MANAGEMENT STRUCTURES ARE CONSTRUCTED AND STABILIZED, THE INSPECTING ENGINEER WILL NOTIFY BOTH THE MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION AS WELL AS THE TOWN OF OLD ORCHARD BEACH IN WRITING WITHIN 30 DAYS TO STATE THAT THE POND HAS BEEN COMPLETED. ACCOMPANYING THE ENGINEER'S NOTIFICATION MUST BE A LOG OF THE ENGINEER'S INSPECTIONS GIVING THE DATE OF EACH INSPECTION, THE TIME OF EACH INSPECTION, AND THE ITEMS INSPECTED ON EACH VISIT, AND INCLUDE ANY TESTING DATA OR SIEVE ANALYSIS DATA OF EVERY MINERAL SOIL AND SOIL MEDIA SPECIFIED IN THE PLANS AND USED ON SITE.














A developed area with less than 10% imperviousness where the flow path over the portion of the developed area for which treatment is being used does not exceed 150 feet;


the following areas may be

treated using this type of

for which treatment is being used does not exceed 150 feet; or

An impervious area of less than one acre, where the flow path across the impervious area does not exceed

100 feet.



In addition to the general design and construction criteria provided in this Chapter 5, the design and construction of a buffer adjacent to residential, largely pervious or small impervious areas must follow the criteria presented Table 5,2:

Buffer Flow Pa	th Length L				
	0-8%	Slope	9-15% Slope		
Hydrologic Soil Group	Forested Buffer	Meadow Buffer	Forested Buffer	Meadow Buffer	
A	45	75	54	90	
В	60	85	72	102	
C Loamy Sand or Sandy Loam	75	100	90	120	
C Silty Loam, Clay Loam or Silty Clay Loam	100	150	120	180	
D Non-Wetland	150	N/A	180	N/A	

Table 5-3 indicates the buffer flow path length for single family residential lots and can only be used for a residential lot that is a minimum of one acre or only when a portion of the lot and house is draining to the buffer. The buffer must be located immediately downhill of the developed area without any road pavement.

REFER TO HIGH INTENSITY SOIL SURVEY FOR SOILS CLASSIFICATIONS.

Buffer Flow Path L Single Family				
	0-15% Slope			
	Forested Buffer	Meadow Buffer		
A	35	50		
В	45	60		
C Loamy Sand or Sandy Loam	50	70		
C Silty Loam, Clay Loam or Silty Clay Loam	70	100		
D Non-Wetland	100	N/A		

